

Paint and Polish Classroom Technology Status Report

Project Sponsor	UMaine Campus
Project Manager	Angela Cook
Report Date	August 31, 2017
Actual Go-Live Date	August 28, 2016
Approved Budget	\$497,250 from CFTF
Project % Complete	90%
Overall Project Health	Schedule ■ Budget ■ Scope ■ Quality ■

Project Description

This project involved renovations to forty-five existing classrooms during the summer of 2017 across the UMaine Campus, including the Darling Marine and Hutchinson Centers. The renovations consisted of facilities work, classroom technology, and infrastructure updates. The following groups will participate in this effort: UMaine Campus IT Officer, Campus Services, Classroom Technology and Networkmaine teams, Facilities Management, Provost's Office, Office of Student Records, Center for Innovation in Teaching and Learning (CITL), and other campus stakeholders.

Project Status Summary

Aubert 354

IT Description: Replace Polycom, install new monitors, install new cameras, install touch panel controller, rewire

- Install 75% completed
 - New controller needs to be installed and configured

Balentine 100

IT Description: Speakers installed to improve audio

- Project completed

Barrows 119

IT Description: Speakers installed to improve audio

- Project completed

Barrows 123

IT Description: Speakers installed to improve audio

- Project completed

Barrows 125

IT Description: Speakers installed to improve audio

- Project completed

Barrows 130

IT Description: Speakers installed to improve audio

- Project completed

Barrows 131

IT Description: Speakers installed to improve audio

- Project completed

Barrows 133

IT Description: Speakers installed to improve audio

- Project completed

Bennett 215

IT Description: Projector, button controller, connection plate, speakers and amplifier installed

- Project completed

Boardman 116

IT Description: Speakers and amplifier installed to improve audio

- Project completed

Boardman 118

IT Description: Projector, button controller, laptop VGA and HDMI connection plate, speakers and amplifier installed

- Project 75% completed
 - 8' screen to be installed in place of the smaller screen

Colvin 401

IT Description: Monitor, button controller, connection plate and audio

- Project completed

Darling Marine Center

- Project in process
 - Work to be scheduled potentially during the week of September 11, confirming with the site and the vendor

DPC 107

IT Description: Instructor's station, Projector, button controller, connection plate, switcher, speakers, and AppleTV

- Project 90% completed
 - Awaiting instructor's station

DPC 115

IT Description: Instructor's station, Dual projectors, touch panel controller, connection plate, switcher, speakers, and AppleTV

- Project 90% completed
 - Awaiting instructor's station

DPC 117

IT Description: Instructor's station, Projector, controller, connection plate, switcher, speakers, and AppleTV

- Project 90% completed
 - Awaiting instructor's station

Dunn 315

IT Description: Projector, button controller, connection plate, speakers and amplifier

- Project completed

Dunn 316

IT Description: Projector, button controller, connection plate, speakers and amplifier

- Project completed

Estabrooke 130

IT Description: Fully integrate AppleTV into system, modify touch panel controls, additional lectern space for instructors, mobile instructor's lectern and chair

- Project 75% completed
 - Awaiting mobile instructor's lectern and chair

Estabrooke 152

IT Description: Projector, button controller, connection plate, speakers and amplifier

- Project completed

Hitchner 157

IT Description: Speakers and amplifier installed to improve audio

- Project 48% completed
 - Schedule getting into the room to install

Hutchinson Center 138ABC

- Project in process, installers are on location

IT Description: Full system upgrade including new projectors, an additional monitor to improve audience viewing, new touch panel control system, new projection screen to allow for 4 separate configurations, and 3 newer model AppleTV's

Jenness 102

IT Description: Speakers and amplifier installed to improve audio

- Project completed

Jenness 104

IT Description: Speakers and amplifier installed to improve audio

- Project completed

Jeness 108

IT Description: Speakers and amplifier installed to improve audio

- Project completed

Lengyel 127

IT Description: Speakers and amplifier installed to improve audio

- Project 48% completed
 - Awaiting installation

Libby 220

IT Description: Speakers and amplifier installed to improve audio

- Project 48% completed
 - Awaiting installation

Little 110

IT Description: Complete classroom technology overhaul--Instructor's station, Projector, touch panel controller, switcher, connection for laptop VGA and laptop HDMI, instructor's PC, projection screen, cameras, podium microphone, lapel microphone, speakers, and amplifier

- Project 90% completed
 - Computer to be imaged and installed

Little 120

IT Description: Complete classroom technology overhaul--Instructor's station, Dual projectors, touch panel controller, switcher, connection for laptop VGA and laptop HDMI, instructor's PC, projection screen, cameras, podium microphone, lapel microphone, speakers, and amplifier

Please note: The dual projectors are mirrored. This is for improved line of sight for students because of the configuration of the space.

- Project 90% completed
 - Computer to be imaged and installed

Lord 200

IT Description: Dual projectors, touch panel controller, switcher, connection for laptop VGA and laptop HDMI, instructor's Mac mini, speakers and amplifier

- Project completed

Merrill 228A

IT Description: Speakers and amplifier installed to improve audio

- Project completed

Murray 102

IT Description: Speakers and amplifier installed to improve audio

- Project 48% completed
 - Awaiting installation

Murray 106

IT Description: Speakers and amplifier installed to improve audio

- Project 48% completed
 - Awaiting installation

North Stevens 235

IT Description: Speakers and amplifier installed to improve audio

- Project 48% completed
 - Awaiting installation

Nutting 100

IT Description: Complete classroom technology overhaul--Instructor's station, Projector, touch panel controller, switcher, connection for laptop VGA and laptop HDMI, instructor's PC, projection screen, cameras, podium microphone, lapel microphone, speakers, and amplifier

Note: There is a phase 2 of this project to integrate lighting control into the touch panel controller, core drill in the floor for networking and power

- Project completed

Rogers 206

IT Description: Speakers and amplifier installed to improve audio

- Project completed

ROTC Army 106

IT Description: Instructor's station, interactive projector, button controller, laptop VGA and HDMI connection plate and audio

- Project 75% completed
 - Awaiting instructor's station
 - Computer to be imaged and installed

ROTC Army 110

IT Description: Instructor's station, interactive projector, button controller, laptop VGA and HDMI connection plate, USB camera, instructor's PC, microphones and audio

- Project 75% completed
 - Awaiting instructor's station
 - Computer to be imaged and installed

ROTC Navy 201

IT Description: Interactive monitor, button controller, laptop VGA and HDMI connection plate, USB camera, instructor's PC, microphones and audio

- Project 48% completed
 - Awaiting Interactive monitor arrival
 - Installation of Interactive monitor
 - Computer to be imaged and installed
 - Awaiting hardware rack arrival

ROTC Navy 203

IT Description: Interactive monitor, button controller, laptop VGA and HDMI connection plate, USB camera, instructor's PC, microphones and audio

- Project 48% completed
 - Awaiting Interactive monitor arrival
 - Installation of Interactive monitor
 - Computer to be imaged and installed
 - Awaiting hardware rack arrival

Shibles 217

IT Description: Speakers and amplifier installed to improve audio

- Project completed

Shibles 313

IT Description: Projector, button controller, laptop VGA and HDMI connection plate and audio

- Project completed

Shibles 316

IT Description: Speakers and amplifier installed to improve audio

- Project completed

South Stevens 106D

IT Description: Web conferencing, Monitor, button controller, laptop VGA and HDMI connection plate, USB camera, instructor's PC and audio

- Project 75% completed
 - Awaiting rack furniture
 - Computer to be imaged and installed

Recent Decisions

- Addition of a mobile instructor's lectern and chair in Estabrooke 130
- Change to the programming in Estabrooke 130 to include Student Breakout button so that individual stations go to individual monitors

- Addition of a touch panel controller to Darling Marine Center Library videoconferencing installation

Follow-up Activities in Progress:

- Estabrooke 130
 - Modification to controller to simplify student content sent to student monitors
 - Addition of a mobile instructor's lectern
 - Instructor's chair that raises and lowers
- Aubert 354
 - In the process of scheduling the vendor to come back and install the larger touch panel and requested configuration
- Darling Marine Center
 - In the process of scheduling the vendor to install large touch panel and requested configuration
- Hutchinson Center
 - Installation is in progress, we will continue to follow up with vendor to accommodate requests for the system

Budget Status:

- We are on target with the budget but that will not be confirmed until after all PO's and purchases have been encumbered and closed.